

Pre-testing verification and visual checks				Energise and testing					
Site address				13. Connect LINE actives to the line active meter terminals		Tick			
				14. Remove the "Out of Service" warning tag or "Do not access or alter" warning tag. Energise the meter by replacing the meter protection fuse(s)		Tick			
		w/o #:		15. Test phase rotation and record the result		1 \emptyset	2 \emptyset	3 \emptyset	
1.	Test instruments. Confirm correct operation and record calibration date (c/d) and serial no (s/n) of each test instrument.			Tick		Phase to phase voltages: Test and record at the kWh meter. (Expected results 390–440V)			
Electrical Installation Tester (*with memory)		Volt meter		Impedance meter		Red-White	Red-Blue	White-Blue	
s/n:		s/n		s/n		V	V	V	
c/d: DD / MM / YYYY		c/d: DD / MM / YYYY		c/d: DD / MM / YYYY		Voltages: Test and record voltage between:	Red \emptyset 1	White \emptyset 2	Blue \emptyset 3
2.		Establish an Independent Earth > 2m from the installation.			Tick		1. LINE Active(s) and Neutral at the kWh meter terminals (225–255V)		
3.		Test for voltage between the meter panel/enclosure and the independent earth (< 6V).			Tick, N/A		2. LINE Active(s) at the kWh meter terminals and Independent earth (225–255V)		
4.		Confirm that the installation has been energised.			Tick		Line Impedance: LINE Neutral and LINE Active(s) at the kWh meter terminals (<1 Ω)		
5.		Record the label inscription on Customer main switch:			Note: If any of the results are outside of the expected results, then the fault must be found and corrected before proceeding.				
6.		Ensure that the Customer main switch is OFF and has a 'Do not access or alter' or 'Out of service' warning tag attached.			Tick		17. Perform a load test on each phase at the kWh meter load terminals (active(s)-neutral) to prove correct operation of the meter. Ensure the meter pulse indicator pulses when load is applied.		
7.		Ensure that the meter protection fuses are removed and a 'Do not access or alter' or 'Out of service' warning tag is attached. Test for voltage at the meter tails.			Tick		18. Remove meter fuses and test that the meter is de-energised. (0V Active-Neutral)		
Fitting the meter and initial checks				19. Connect LOAD actives to meter. Take care to ensure that the tails are NOT transposed.				Tick	
8.		Fit the new meter. Connect the meter neutral into the line neutral terminal at the meter.			Tick		20. Confirm new meter is wired correctly; (1 \emptyset – ANNA) or (3 \emptyset – AA AA AA NN)		
9.		Confirm continuity between the meter neutral terminal and the installation main neutral bar (should be 0 Ω).			Tick		21. Ensure all the conductors are checked for tightness (pull test).		
10.		Test the MEN connection by confirming continuity between the meter neutral terminal and the installation main earth bar (should be 0.5 Ω). If the MEN connection cannot be confirmed, do not proceed until MEN connection has been installed and verified.			Tick		22. Replace the meter fuses.		
11.		Check continuity per phase between Meter LINE active tails and the meter protection fuse.			Tick		23. Test for voltage between the metal enclosure and the independent earth (<6V). If equivalent to supply voltage, remove fuses immediately.		
12.		Check continuity per phase between Meter LOAD active tails and customer main switch.			Tick		V	N/A	
							24. Leave customer main switch in 'OFF' position with 'Out of Service' warning tag attached.		
							25. Ensure all covers are reinstated and secured, and all correct labels have been applied. Seal the kWh meter.		
							26. Confirm correct operation of each test instrument.		
							Tick		
Comments									

Declaration		
Tester I, _____ (name) certify that: a. I carried out tests 1 to 26 in this SCT form properly and in sequence b. The test results recorded in this SCT form are all true and correct c. All the service apparatus installed or replaced and tested is in a safe and fit condition for supplying electricity to the service address	Signed (Tester)	NAC #
	Date	HH / MM
	DD / MM / YYYY	HH / MM